| | | | Date | Date | Response | | |
|-------|-----------------------------|---|----------|-----------|----------|--------------------|---|
| RFI # | Issued by | Description | Received | Requested | Date | Reviewer | Response |
| | | | | | | Carla Daniels, | They (contractors) do not need to resubmit any |
| | | Do we need to resubmit financials with the bid since we | | | | NCSU HUB | information. They are prequalified to bid this |
| 1 | Kevin Hartzog, C.T. Wilson | are Pre-Qualified? | 11/20/24 | 12/03/24 | 12/03/24 | Coordinator | project. |
| | | Sheet AD103, note 024100 A24: Does this apply to one side | | | | | |
| | | of the counter only? Is it acceptable to provide ADA height | | | | | |
| | | on both sides of this end of the island? This would provide | | | | Timothy | |
| 2 | John McCaffrey, 35N | an easier modification to the existing countertop. | 11/25/24 | 12/03/24 | 12/03/24 | Stratton, BSA | Drawings to be updated for revised approach. |
| | | Sheet LF 601, Elev 6: Casework contractor indicates that | | | | | |
| | | the shelving as detailed will need to have a channel frame | | | | | |
| | | system mounted to the worktop, instead of through the | | | | | |
| | | worktop and cabinet and wants confirmation that this | | | | Timothy | Confirmed, detail 11/LF400 shows shelving |
| 3 | John McCaffrey, 35N | would be acceptable. | 11/25/24 | 12/03/24 | 12/03/24 | Stratton, BSA | being mounted to the worktop. |
| | | Chapt LE101D poto 100E E0 10 LE07. In the approximate | | | | | This is no note #1005 50 10 1507# en 151010 |
| | | Sheet LF101B, note 1235 53.13.LF07: Is the casework | | | | | This is no note "1235 53.13.LF07" on LF101B. |
| | | contractor to provide the quick connects and valves? Or is | | | | The star | Quick connect fittings to be provided at ceiling |
| | Labor MaCaffury 25N | the Owner providing those materials? | 11/25/24 | 42/02/24 | 42/02/24 | Timothy | service panels shown on detail 2/LF401 and lab |
| 4 | John McCaffrey, 35N | (hoses by Plumbing per 5/P311) Specification 115313 section 2.08: Please confirm section | 11/25/24 | 12/03/24 | 12/03/24 | Stratton, BSA | sink and fixture schedule on LF500. |
| | | 2.08 of the hood specification is not relevant to this | | | | | |
| | | project. Based on M602 it appears this hood exhaust will | | | | | |
| | | be provided by the building exhaust fans, and airflow | | | | | |
| | | monitored via sash sensor and managed by a modulating | | | | | |
| | | damper both provided by the mechanical package. In | | | | Timothy | Confirmed, section 2.08 will be removed in it's |
| 5 | John McCaffrey, 35N | other words, no local blower required. | 11/25/24 | 12/03/24 | 12/03/24 | Stratton, BSA | entirety. |
| | | Specification Section 123553.19 section 1.07: Please | , -, | , , | 1 1 | | |
| | | confirm intent is for the manufacturer to provide a 5 year | | | | James Cox, | The manufacturer is to provide a 5 year |
| 7 | John McCaffrey, 35N | warranty. | 11/25/24 | 12/03/24 | 12/03/24 | NCSU | waranty |
| | | Please confirm if all workers on site will require a security | | | | | · · · · · · · · · · · · · · · · · · · |
| | | badge or if just the foreman for each trade will be required | | | | | |
| | | to have a security badge. I.e. if a demolition contractor is | | | | | |
| | | on site working, can their foreman have a security badge to | | | | | |
| | | access the building while their laborers do not have | | | | | |
| | , , , , | badges? Or will the workers be required to obtain and | | | | James Cox, | |
| 8 | Contracting | carry a security badge as well? | 11/25/24 | 12/03/24 | 12/03/24 | NCSU | Foreman badging is acceptable |
| | Tulan Zamurahi Dani i | If NC State is providing the dumpsters, can you confirm | | | | Mark Searls, BSA | S |
| | , , , , | where the dumpster will be placed? And what size the | 44/0=/0+ | 10/00/00 | 40/00/00 | / James COx, | location. The roll off dumpster size will be 20 |
| 9 | Contracting | dumpster will be? | 11/25/24 | 12/03/24 | 12/03/24 | NCSU | CY All parking on NCSU campus is designated as |
| | | | | | | | Permit only or guest parking. There is some off- |
| | Tyler Zagurski, Progressive | Is there any free parking lots within walking distance of the | | | | | campus parking available but those are |
| 10 | , , , , | project? | 11/25/24 | 12/03/24 | 12/03/24 | Mark Searls, BSA | |
| 10 | Contracting | projectr | 11/23/24 | 12/05/24 | 12/03/24 | IVIAIN SEALIS, DSA | restricted by the City of Kaleigh. |

| | | | Date | Date | Response | | |
|-------|-----------------------------|--|----------|-----------|----------|--------------------------|--|
| RFI # | Issued by | Description | Received | Requested | Date | Reviewer | Response |
| | | We are currently finishing a separate project on NC State's | | | | | |
| | | campus where we were provided 5-6 reserved parking | | | | | |
| | Tyler Zagurski, Progressive | spaces by NC State free of charge for contractor parking. | | | | | That is currently not an option but can be |
| 11 | Contracting | Will that be an option for this project? | 11/25/24 | 12/03/24 | 12/03/24 | Mark Searls, BSA | further discussed with NCSU. |
| | Tyler Zagurski, Progressive | 1 | | | | | There will be no permit fees for this project as |
| 12 | Contracting | Will the contractor be required to pay any permit fees? | 11/25/24 | 12/03/24 | 12/03/24 | Mark Searls, BSA | it is on NCSU property. |
| | | Please provide a link to as-built drawings for the existing | | | | | Existing drawings are available on AERES. BSA will coordinate with NCSU as to providing the existing drawings to the approved contractor |
| 13 | John McCaffrey, 35N | facility. | 11/26/24 | 12/03/24 | 12/03/24 | Mark Searls, BSA | before construction begins. |
| | | Please provide a Basis of Design / Model for the Tool Pegboards specified in 123553.13 2.12.C. And, please confirm these are item "PBD" in the LF500 Lab Accessory Schedule and elevated on 3/LF601. Note: the KeyNote | | | | Timothy | 123553.13 2.12.C to be updated with BOD. "PBD" is the pegboard as indicated under equipment name in the Lab Accessory Schedule and located on elevation 3/LF601. Keynote on |
| 14 | Max Augenstein, Nycom | Legends call these out to be part of 115300 (e.g. A101-A), | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | A101-A to be removed. |
| 15 | Mari Aliana da in Nusan | All Air and Gas services (e.g. at Benches and Fume Hoods) were cleaned for high purity service (i.e. oxy-cleaned, oxygen cleaned, etc.) in the original build. This requirement is not specified in 115313, 123553.13, 123553.19 or the Div. 22 Plumbing Specs. Please confirm no oxy-cleaning is | | 12/02/24 | 42/02/24 | Timothy | No high purity gases within the scope of work. |
| 15 | Max Augenstein, Nycom | required | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | No oxygen cleaning required. |
| 16 | Max Augenstein, Nycom | Please advise if epoxy sinks are to have a marine edge to match the original building install. These are not specified or detailed. | 11/26/24 | 12/03/24 | 12/03/24 | Timothy Stratton, BSA | Epoxy sinks to have marine edge. Detail and schedule to be updated. |
| 17 | | Mechanical Sub per typical coordination, not the fume hood provider (as specified in 115313 2.08). This is a cost and coordination item. If by the fume hood provider, please provide a Make and Model to serve as the Basis of Design and confirm that all ductwork & install of the blower are by the Mechanical Sub per 3.02.D & typical coordination. Note: no blowers are detailed on the Lab Plans, nor did the Fume Hood provider furnish/install for the original build. | 11/26/24 | 12/03/24 | 12/03/24 | Timothy Stratton, BSA | No exhaust blowers are reuqired, section 115313-2.08 will be removed in it's entirety. |
| 18 | Max Augenstein, Nycom | Please confirm if a on/off blower switch is required at the fume hoods as noted in 115313 2.08.A.3. Note: Blower Switches are not detailed on LF400 and were not provided for other fume hoods in the building. | 11/26/24 | 12/03/24 | 12/03/24 | Timothy Stratton, BSA | No on/off blower switches are reuqired, section 115313-2.08 will be removed in it's entirety. |

| RFI # | Issued by | Description | Date Received | Date Requested | Response Date | Reviewer | Response |
|-------|-----------------------|---|------------------|-------------------|------------------|--------------------------|---|
| 19 | Max Augenstein, Nycom | Please confirm all fume hoods are to be ASHRAE 110 Field Testing by the 115313 Fume Hood Provider. 115313 3.03.A.1 has a blank where the number of hoods is to be indicated. | 11/26/24 | 12/03/24 | 12/03/24 | Timothy Stratton, BSA | All fume hoods are to be tested. 115313 3.03.A.1 to be updated. |
| 20 | Max Augenstein, Nycom | Please confirm fume hood alarms are to be by the Mechanical Sub per Notes on M602 & M604 and that the fume hood provider is only responsible for the alarm cutout. This is how the original build was coordinated. Note: 115313 2.07 indicates by the fume hood provider; however, in our experience on campus (e.g. original install), the fume hood alarms are by the Mechanical Sub for a complete Operating System and to ensure consistency throughout the building. | 11/26/24 | 12/03/24 | 12/03/24 | Timothy Stratton, BSA | 115313 2.07 to be updated to remove fume hood alarms. Cutout only for fume hood provided. |
| 21 | | 115313 2.01.A specifies (4) Fume Hood Manufacturers but does not provide model #'s. To match the other SEFA High Performance Fume Hoods in the building, please confirm each manufacturer should be using their highest performance Fume Hood (e.g. Kewaunee Venturi, Mott RFV2, Labconco XStream). Further, please confirm 115313 2.04.B Basis of Design is to be Kewaunee Scientific's Supreme Air Venturi (not just the outdated Supreme Air as specified) to match all other fume hoods in the building. | | 12/03/24 | 12/03/24 | Timothy Stratton, BSA | Fumehood models to be added to 115313 2.01.A. 115313 2.04.B BOD to be updated to "Supreme Air Venturi". |
| | | To match all other fume hoods provided throughout the building, please confirm all fume hoods are to have the below, additional custom features. Note: these are not specified but are required & requested by NCSU's EH&S Department in our experience. NCSU's Div. 23 Guidelines explicitly require the Mechanical Stop at 18". a.mechanical sash stops at 18" (as noted on LF400) b.label on each post to read, "Energy saving open sash position". c. | | | | Timothy | |
| 22 | Max Augenstein, Nycom | Label above sash to read, "Close sash when not in use". 115313 2.04.D calls for Fume Hoods to have a vapor proof fluorescent light fixture with 80 foot candles average illumination. However, the existing have vapor resistant, temperature adjustable LED lighting with 100 ft. candles at the work surface. Please confirm vapor resistant temperature adjustable LED lighting is required to comply | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | Custom features to be added to 115313. |
| 23 | Max Augenstein, Nycom | with the other fume hoods in the building. | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | Confirmed, 115313 2.04.D to be updated. |

| RFI # | Issued by | Description | Date Received | Date Requested | Response Date | Reviewer | Response |
|-------|-----------------------|---|------------------|-------------------|------------------|---------------|--|
| | | Please confirm the "CSP-A" in 1339 Wet Chemistry Lab is to | | • | | | · |
| | | have (2) CA and (2) Vac quick connects and each Mobile | | | | | |
| | | Bench below is to have (1) CA and (1) Vac service & fixture | | | | | |
| | | pre-plumbed to comply with details on 2/LF401 and | | | | | |
| | | 10&11/LF602. P311 does not use Note 5 (CA and Vac quick | | | | Timothy | Confirmed, CSP configuration and quick |
| 24 | Max Augenstein, Nycom | connects required) like the CSP-A in 1331. | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | connect per LF drawings. |
| | | CA and Vac services & fixtures, the quantity of each service | | | | | |
| | | & fixture and how many quick connects "CSP-A' is to have. | | | | | |
| | | Elevations 2 & 3/LF602 do not show fixtures at the benches | | | | | |
| | | (like 10 & 11/LF602). Per 2/LF401, "CSP-A" receives (2) CA | | | | | CSP details and RCP to be updated to reflect (1) |
| | | and (2) Vac quick connects, but Note 5/P311 does not | | | | Timothy | CA added to the relocated mobile benches in |
| 25 | Max Augenstein, Nycom | support. There is (1) CSP-A shown on A101-B. Please confirm the new Mobile Benches shown in 1339 | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | 1331. |
| | | Wet Chemistry are to be Kewaunee Scientific's Evolution | | | | | |
| | | Series (or other manufacturers compliant) to match those | | | | | |
| | | relocated in Room 1331 Micro / Nano Lab next door. Note: | | | | | |
| | | Kewaunee's Evolution series features 2"D x 9"W x 72"H | | | | | |
| | | columns with integral T-slots that allow for infinite | | | | | |
| | | adjustment of the worksurface and all components. | | | | | |
| | | Further, it features hollow columns (for service routing) | | | | | |
| | | with removable interior & exterior panels that allow for | | | | Timothy | 123553.13-2.03 to be updated to show BOD |
| 26 | Max Augenstein, Nycom | simple change-out of services over time. | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | Mobile benches BOD as Evolution Series. |
| | | The Relocated Mobile Benches tagged with 123553.13.LF05 | | | | | |
| | | in Room 1331 have Heavy Duty Leveling Casters. Please | | | | | |
| | | confirm if the NEW Mobile Benches in Room 1339 are to | | | | | |
| | | have Heavy Duty Leveling Casters as well. 1/LF101-B and | | | | Timothy | No heavy duty leveling casters required on |
| 27 | Max Augenstein, Nycom | Elevations show typical feet. | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | benches in 1339. |
| | | The Lab Sink and Fixture Schedule indicates the Quick | | | | | |
| | | Connects at the CSP's are to be QPFL / QPDL (push button) | | | | | |
| | | series vs. typical QCFL / QCD (which was originally | | | | | |
| | | provided). Please confirm QCFL series / QCD, matching | | | | Timothy | Provide QPFL / QPDL (push button) series as |
| 28 | Max Augenstein, Nycom | original install are required. | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | indicated on lab sink and fixture schedule. |

| | | | Date | Date | Response | | |
|-------|---------------------------|--|----------|-----------|----------|---------------|--|
| RFI # | Issued by | Description | Received | Requested | Date | Reviewer | Response |
| | | 1363 new layout are to be relocated from Room 1365 per | | | | | |
| | | Note 115314.LF01 on LF101-A & 3/LF601 (and Demo Note | | | | | |
| | | 024100.A12 on AD101-A), not new as noted on A101-A | | | | | |
| | | with Note 115313.A02 (CFCI) | | | | | |
| | | b. Please confirm the (1) ceiling-mounted Snorkel in Room | | | | | |
| | | 1331 is to be relocated from Room 2355 per Note | | | | | |
| | | 115314.LF02 on LF-101-B & 5/LF602, not new as noted on | | | | | |
| | | A101-B with Note 115313.A02 (CFCI). c. | | | | | |
| | | Assuming the above are confirmed, it appears there is (1) | | | | | |
| | | additional existing ceiling-mounted Snorkel from 3137 that | | | | | |
| | | is not planned for reuse. Demo Note 024100.A12 on AD103- | | | | | |
| | | C indicates (1) Ceiling-Mounted Snorkel is to be demo'd | | | | | a) Snorkels are relocated per LF series. |
| | | and salvaged from 3137. The new work plans only show (3) | | | | | Keynotes on A series to be updated. |
| | | reused Snorkels. However, there are 4 total, assuming the | | | | | b) Snorkels are relocated per LF series. |
| | | above are confirmed. This noted, should the ceiling- | | | | | Keynotes on A series to be updated. |
| | | mounted Snorkel noted as New (CFCI) in Room 1339 with | | | | | c) Snorkel from 3137 to be reused in 1339. No |
| | | Note 115313.A02 on LF101-B and elevated on 10 & | | | | Timothy | new snorkels are needed. Spec section 115314 |
| 29 | Max Augenstein, Nycom | 11/LF602 be reused from 3137? If yes, please confirm no | 11/26/24 | 12/03/24 | 12/03/24 | Stratton, BSA | to be delete in it's entirety. The panel we are adding to level one outside |
| | | | | | | | Lab 1331 (Panel 'A1NPL15') is flush but doesn't |
| | | The electrical plans call for new panels added. All the | | | | | require cutting into existing wall. It's going to |
| | | existing panels are flush mounted, do you want these new | | | | | be flushed with a new dry wall build out next to |
| | | panels to be flush or surface mounted? Flush mounting will | | | | | an existing column. Panel 'B3NPL15' added |
| | Rachel Collins, I.L Long | need much more cutting and patching since the walls are | | | | Sophie Zhou, | outside lab 3135 does require cutting into |
| 30 | Construction | block the cost will be considerable higher. | 11/29/24 | 12/03/24 | 12/03/24 | | existing gyp wall. |
| | | Confirm the location of existing telecom raceway where we | | | | Sophie Zhou, | |
| 31 | Mitchel Johnson, Monteith | have to run data outlet conduits | 12/03/24 | 12/03/24 | 12/03/24 | McKim&Creed | Coordinate with owner in the field. |
| | | Confirm the location of electrical rooms on first and third | | | | | A1NPL15 is fed from A1NPL2 located in Elec |
| | | floor for running the feeders to new panels. (B3NPL15 & | | | | Sophie Zhou, | Rm 1373. B3NPL15 is fed from either panel |
| 32 | Mitchel Johnson, Monteith | A1NPL15) | 12/03/24 | 12/03/24 | 12/03/24 | McKim&Creed | B3NPL2 or B3NPL1 located in Elec Rm 3188. |
| | | Con you need the more detail recording simultant for EDO | | | | | Circuitry is indicated in key notes. Several |
| | | Can you provide more detail regarding circuitry for EPO | | | | Cambia Zhav | existing EPOs share the same circuit based on |
| 22 | | Shown on Sheet E111 and E113 (note 6, E111 & note 2, | 12/02/24 | 42/02/24 | 12/02/24 | Sophie Zhou, | as-builts for the building. Refer to MEP outage |
| 33 | Mitchel Johnson, Monteith | E113)? | 12/03/24 | 12/03/24 | 12/03/24 | McKim&Creed | planning pdf if needed. |
| | | | | | | | There is an existing EPO at location shown that |
| | | Confirm if the EPO shown on sheet E113 is existing or we | | | | Sophie Zhou, | could be re-connected to the new panelboard |
| 34 | Mitchel Johnson, Monteith | Ū. | 12/03/24 | 12/03/24 | 12/03/24 | McKim&Creed | added. Refer to demo and new work sheets. |
| 34 | | | 12,03,24 | 12,03,24 | 12/03/24 | mentinderceu | added here to deno did new work sileets. |